



**CITY OF SNOHOMISH PUBLIC WORKS DEPARTMENT
INSPECTION RECORD SHALL REMAIN AT THE JOB SITE**

No Civil Construction shall commence until permit holder/agent has posted this Inspection Record in a conspicuous place on the premises.

Project Owner:		Contractor:			
Project Name:		Project Address:			
Nature of Work:					
Permit/Project #:		Date Issued:			
INSPECTOR MUST SIGN ALL SPACES PERTAINING TO THIS JOB					
DEPARTMENT	INSPECTION	DATE	INSPECTOR	REMARK	
EROSION CONTROL (360)282-3193	N.G.P.A. STAKING/FENCING				
	INSTALLATION OF INITIAL TESC			CALL BEFORE MOVING DIRT	
	MAINTENANCE OF TESC				
	FINAL REMOVAL OF TESC				
ROADWAY (360)282-3193	ROADWAY STAKED				
	ROADWAY SUBGRADE				
	COMPACTION TEST			CALL BEFORE PAVING	
	ROADWAY PAVEMENT			CALL BEFORE PAVING	
	CURB/GUTTER			CALL BEFORE CONCRETE POUR	
	SIDEWALK			CALL BEFORE CONCRETE POUR	
	DRIVEWAY			CALL BEFORE CONCRETE POUR	
	FINAL LIFT				
	STRIPING				
	SIGNAGE				
	RED LINED PLANS TO INSPECTOR				
MISC. ITEMS	LANDSCAPING				
	IRRIGATION SYSTEM				
	MAILBOX INSTALLED				
	PARK/PLAYGROUND				
SANITARY SEWER (360)282-3193	SEWER STAKED				
	SEWER MAIN INSTALLED			CALL BEFORE BACKFILLING	
	SEWER MH'S INSTALLED			CALL BEFORE BACKFILLING	
	COMPACTION TEST				
	NEW SEWER PLUGGED				
	SIDE SEWER INSTALLED				
	SEWER PLUGS REMOVED				
	SEWER MANDREL TEST				
	SEWER EXTERNAL GROUT MH				
	SEWER LOCATE TAPE INSTALLED				
	SEWER CLEAN-OUTS INSTALLED				
	SEWER TV			CALL TO SCHEDULE	
	SEWER AIR TEST			CALL TO SCHEDULE	
	PAVEMENT RESTORATION				
	MAHOLE COVERS ADJUSTED			CALL BEFORE PAVING	
RED LINED PLANS TO INSPECTOR					
STORM SEWER (360)282-3193	STORM DRAINAGE STAKED				
	STORM PIPING			CALL BEFORE BACKFILLING	
	STORM STRUCTURES				
	COMPACTION TEST				



DEPARTMENT	INSPECTION	DATE	INSPECTOR	REMARK
STORM SEWER (360)282-3193	LAMPING TEST			
	PAVEMENT RESTORATION			
	LEAK TEST			
	YARD DRAINS			
	DETENTION VAULT			
	DETENTION POND			
	INFILTRATION			
	WATER QUALITY			
	RED LINED PLANS TO INSPECTOR			
WATER (360)282-3193	WATER STAKED			
	WATER MAIN INSTALLED			CALL BEFORE BACKFILLING
	FIRE HYDRANT INSTALLED			
	COMPACTION TEST			
	PAVEMENT RESTORATION			
	FIRE LINE INSTALLED			
	AIR/VAC INSTALLED			
	BLOW-OFF INSTALLED			
	METER INSTALLED			
	PRESSURE TEST			
	BIOLOGICAL TEST			
	FLUSHING			
	VALVE ADJUSTED			
	RED LINED PLANS TO INSPECTOR			
CROSS-CONNECTION CONTROL				
SURVEY	CLEARING LIMITS STAKED			
	RIGHT OF WAY STAKED			
	SEWER CUT SHEETS			
	STORM CUT SHEETS			
	WATER CUT SHEETS			
	CURB CUT SHEETS			
	MONUMENT RESET & FILED			
	MONUMENT INSTALLED & FILED			
AS-BUILT SURVEY				
P.U.D.	ON-SITE LIGHTING			
	STREET LIGHTS			

NOTE: This inspection card must be returned to the permit center. Please call (360)282-3193 for final inspection prior to the project acceptance letter being issued.

ADMINISTRATION ITEMS	EASEMENT RECORDED			
	RIGHT OF WAY			
	RIGHT OF WAY RECORDED			
	AS-BUILTS (MYLARS) APPROVED			
	PLAT RECORDED			
	BILL OF SALE NOTARIZED			
	MAINTENANCE BOND			
	DEVELOPER AGMT RECORDED			
	SNOHOMISH COUNTY AS-BUILTS			
FINAL	FINAL ACCEPTANCE ISSUED			ALL SECTIONS MUST BE SIGNED
WATER SERVICE	WATER SERVICE TURNED ON			AFTER PROJECT ACCEPTANCE